



Nexus Project

Pearce Support Scope for MaiaEdge

May 14th, 2026

Overall Approach

Pearce will support MaiaEdge in determining the ideal design specifications required as per the networking specifications provided by Nexus for the 4,000-acre AI Data Center Campus located in Hubbard, TX. This information would include fiber infrastructure and connectivity design based on the proposed networking architecture and associated facility/pathway designs provided by Nexus and the respective engineering/construction teams.

It is our understanding that the overall campus project is broken down into several phases. Phase 1 includes (1) Carrier Hotel along with the initial (10) Data Halls. Pearce will support MaiaEdge's Phase 1 activities for the initial 90 days or longer if agreed upon.

The resulting design recommendations and supporting deliverables may provide a blueprint for the remaining phases should Nexus decide to incorporate the same design strategy going forward. If additional review of phases is required, Pearce in conjunction with MaiaEdge will accommodate additional design work.

At the end of the initial 90-day review/design process, being coordinated by MaiaEdge, a BOM will be created and shared with Nexus to purchase the recommended equipment for Phase 1. Pearce will also include recommended vendors to purchase from for Phase 1.

The purchasing, logistics and storage of this equipment will be the responsibility of MaiaEdge to work with Nexus.

Additional Access, Vendors, and Design Information Required

Access Information

1. Pearce will require, through MaiaEdge and Nexus coordination, access to the Hubbard, TX site to conduct business and work with Nexus and their associated vendors.
2. All safety and PPE requirements by Nexus will be followed by Pearce personnel.

Vendor Access

1. Pearce will require, through MaiaEdge and Nexus coordination, full access to vendors involved in the project, which are applicable to the specific scope we are consulting.
2. Pearce, through MaiaEdge and Nexus coordination, agree to enter NDAs with these vendors to ensure information is not discussed with others outside of this initiative.

Design Information

1. Pearce will require, through MaiaEdge and Nexus coordination, full access to all build or design drawings and other information currently associated with this scope of the project.
2. Pearce will require, through MaiaEdge and Nexus coordination, any additional information required from an ISP (Inside Plant) OSP (Outside Plant) or campus environment design requirements perspective.
3. Pearce will require, through MaiaEdge and Nexus coordination, full access to any customer specific design requirements to ensure they are included in the recommendation.

Funding

Based on the currently understood Phase 1 scope, Pearce estimates the initial 90 days will require a budget not to exceed \$1M. This 90-day timeline is dependent upon the timely and full access to the required information for Pearce and MaiaEdge to complete their work.

Pearce Rates

1. Pearce rates will be \$250 per hour for this work.
2. Any travel costs (Lodging and other costs) will be billed at the local Dallas, TX rate.
3. Any work product that requires additional funds will be passed through to MaiaEdge.